

Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

SBR-NO/28/20-21

No: First and Final Bill

(For Other Works)

Date 20/08/2020

Division: Byatarayanapura

Sub-Division: Vidyaranyapura Sub Division

Bill Received No.

Dated

Divisional

Cash Book Voucher No..... Dated.....

Sub Divisional Work Code: 010-20-000001

Schedule Docket No.

Head of Account: P3727

Est. Cost- 99 Lakhs

Name of Work: Construction of RCC Drain Cement Concrete Road and Missing Covering Slabs at Elumandamma Layout and Surrounding Area in Ward No.10

Name of Contractor and Full Address: Executive Engineer, Karnataka Rural Infrastructure Development Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560010.

Reference to Agreement No: BBMP/EE/BTP/WO/125/2019-20

Date: 08-11-2019

Certified that the measurements were taken by me on 12/03/2020 and recorded of Pages 498632 to 37 of measurement Book No. 4987/19-20 and that the work is satisfactorily executed.

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
BBMP, Bangalore

Officer-in-charge of work

Certified that the measurements were taken by me on 12/03/2020 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

Sub-Division Officer

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.....
- 3) " Balance
- 4) Deduct Payment:

- a) Amount of previous payment as in the Office Cash Book Voucher

No.....Dated.....S.D. No.....

Amount adjusted

towards cash advance recovery of

- b) Payments } cost store or other material supplied.
Now made } recovery of amount creditable to this/other work
Amount paid on this bill Cheque / Cash.

- 5) Balance being unpaid value of work done held in reserve.

- 6) Deduct cash advance made on the Office cash Book Voucher No.....
dated.....less adjustments.

- 7) Net amount due to or from Contractor

- 8) Advance to Contractor for materials brought to site (as detailed) within.

- 9) Value of Government materials supplied.

Total	9701700	00
DT	194034	00
CCST	86623	00
SGST	86623	00
FSD	485100	00
CE&S	97017	00
CBF	9702	00
CR	55365	00
FINE	4036	00
Ded	1018500	00
Total amount adjusted	8683200	00

Contractor's Signature

Received Rs..... (in words).....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands)

(For use in the Office)

Witness

1.

2.

Dated

Signature of Contractor

Paid by me by Cheque No.

Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
BBMP, Bangalore

Cash Rs.....

Dated.....

Initials of Officer making payment

Executive Engineer

ABSTRACT

Item No	Description	unit	Tender			Previous			Present			Total Upto Date		Remarks
			Qty	Rate	Amount	Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work.	cum	93 500.84	-	-	-	-	-	500.84	207.60	103974.38 103973.49	500.84	103974.38 103973	
2	Removing and refixing stone slabs of drains and pointing in CM (1:3) and as per the directions of the Engineer-in-charge of the work.	Sqm	20 156.06	-	-	-	-	-	156.06	111.30	17369.48	156.06	17369.48 17369	
3	Providing granite slabs of selected quality roughly dressed having a size of 7.5cms thick and fixed in cement mortar (1:6) including fixing curing etc.,	Sqm	91 58.86	-	-	-	-	-	58.86	742.00	43674.12	58.86	43674 43674.12	
4	Providing granite 10 cms thick slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc., complete	Sqm	771.21	-	-	-	-	-	771.21	966.72	745544.13	771.21	745544 745544.13	
5	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications.	Cum	415.89	-	-	-	-	-	415.89	5408.12	2249183.02 2249191.14	415.89	2249183.02 2249191	
6	Providing and constructing load bearing wall with solid concrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 conforming to IS 2185 (Part 1):2005 and constructed with CM 1:4, as per IS 2572:2005 including cost of all materials labour charges, scaffolding, curing, hire charges of machineries etc., complete as per specifications.	Sqm	112.20	-	-	-	-	-	112.20	1019.72	114412.58	112.20	114412.58 114413	
7	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregates @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost of all materials, labour, HOM curing complete as per specifications.	cum	9.73	-	-	-	-	-	9.73	5747.32	55921.42 55892.69	9.73	55921.42 55893	

Suetha.NL
At 1310

Item No	Description	unit	Tender Qty	Previous			Present			Total Upto Date		Remarks
				Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
8	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @ 0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications.	cum	9.01	-	-	-	9.01	5505.64	49600.31	9.01	49600	49600.81
9	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs. With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machine mixed, well compacted for wall and Bottom including centering shuttering, cost of materials, HOM of Machinery, Curing Etc., Complete Excluding cost of Steel as per morth MORTH specification No. 1500, 1700, 2200. Including Cost of material, Labour, HOM complete as per Specification-	cum	29.60	-	-	-	29.60	7070.20	209284.99	29.60	209285	209277.92
10	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications.	Tonne	2.22	-	-	-	2.22	72326.98	160565.90	2.22	160566	160565.90
11	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc, complete. (Data Rate)	Sqm	248.40	-	-	-	248.40	2337.00	580510.80	248.40	580511	580510.80
12	Supply And Fixing precast concrete Slab 15cm thick including Cost Of reinforcement as per design and drawing material cost transportation here Charge of Machinery cutting the vertical face to get plain even surface etc complete with all leads and lifts conveyance charges labour charges inclusive of cost of all materials and as per the directions of the Engineer-in-charge of the work	Sqm	77.22	-	-	-	77.22	2493.00	192509.46	77.22	192509	192509.46

Srinivas
A/E WTD

2055
Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Item No	Description	unit	Tender Qty	Previous			Present			Total Upto Date		Remarks
				Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
13	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation etc., complete. As per the direction of Engineer incharge.	Nos	207.78 208.00	-	-	-	207.78	432.48	89860.69 89860	207.78	89860.69 89860	
14	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications.	Sqm	32.73	-	-	-	32.73	84.80	2775.08	32.73	2775.08	
15	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications	cum	495.98	-	-	-	495.98	56.26	27903.78	495.98	27904	
16	Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications	cum	84.30	-	-	-	84.30	2001.28	168697.90	84.30	168698	
17	Cleaning the existing WBM Road surface including removing of binding materials and other foreign matter with wire brushes and small picks sweeping with brooms or soft brushes and finally dusting with old gunny bags and bar or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm	366.50	-	-	-	366.50	22.26	8158.29	366.50	8158	
18	Providing and applying primer coat with S.S. bitumen emulsion on prepared surface of granular base such as WMM including cleaning of road surface and spraying primer at the rate of 0.60 kg / sqm using mechanical means complete as per specifications	Sqm	697.55	-	-	-	697.55	28.62	19963.99	697.55	19964	

(Signature)
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

(Signature)
AE W10

(Signature)
Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

Item No	Description	unit	Tender Qty	Previous			Present			Total Upto Date		Remarks
				Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
19	Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous binder and, transporting the hot mix to work site, laying to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications	cum	34.88	-	-	-	34.88	6597.44	230118.70 (230103.45)	34.88	230118.70 (230103)	
20	Cleaning the existing black topped surface with brooms, soft brushes and finally dusting with old gunny bags and/or compressed air to receive bituminous treatment including cost of all materials, labour, HOM of machineries complete as per specifications.	Sqm	1690.72	-	-	-	1690.72	5.30	8960.79 (81)	1690.72	8960.79 (8961)	
21	Providing and applying tack coat using 80/100 grade bitumen (VG10) on the prepared black topped surfaces at 2.5 kg per 10 sqm, heating bitumen in boiler fitted with spray set (excluding cleaning of road surface) including cost of all materials, labour, HOM complete as per specifications	Sqm	1690.72	-	-	-	1690.72	12.72	21505.89 (95)	1690.72	21505.95 (21506)	
22	Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder and filler, transporting the hot mix to work site, laying with a paver finisher to the required grade, level and alignment, rolling with smooth wheeled, vibratory and tandem rollers to achieve the desired compaction in all respects complete as per specifications	cum	67.63	-	-	-	67.63	7753.90	524396.25 (524385.40)	67.63	524396.25 (524385)	
23	Road Marking with Hot Applied Thermoplastic Compound with Reflecting Glass Beads on Bituminous Surface/ Concrete Surface: Providing and laying of hot applied thermoplastic compound 2.5 mm thick including reflectorising glass beads at 250 gms per sqm area, thickness of 2.5 mm is exclusive of surface applied glass beads as per IRC:35 standards specified. The finished surface to be level, uniform and free from streaks and holes complete as per specifications.	Sqm	70.52	-	-	-	70.52	454.74	32068.26	70.52	32068.26	
24	Dismantling of cement concrete pavement by mechanical means using pneumatic tools, breaking to pieces not exceeding 0.02 cum in volume and stock piling at designated locations and disposal of dismantled materials stacking serviceable and unserviceable materials separately complete as per specifications.	cum	548.91	-	-	-	548.91	1022.74	561394.26 (561394.26)	548.91	561394.26 (561394)	

Suetha N K
AE W10

[Signature]
Assistant Executive Engineer,
R.R. Nagar, Sub-Division,
KRIDL, BBMP, Bangalore

[Signature]
Assistant Executive Engineer
Vidyaranyapura Sub Division
BBMP, Bangalore - 97

Item No	Description	unit	Tender Qty	Previous			Present			Total Upto Date		Remarks
				Qty	Rate	Amount	Qty	Rate	Amount	Qty	Amount	
25	Cement concrete pavement. Construction of un-reinforced plain cement concrete pavement, using a grade concrete M30 over a prepared base with OPC coarse aggregate @ 0.69cum fine aggregate @ 0.46cum, coarse and fine aggregate confirming to IS:383-2016, with superplasticiser @ 3lts confirming to IS9103-2008 mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rakers compacted using needle, screed and plate vibrator and finished in a continuous operation including provision of contraction, expansion, construction and longitudinal joints including groove cutting charges, joint filler, separation membrane, selant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour, hire charged of machines, all lead and lift charges etc., complete as per specifications.	cum	411.68 ⁵⁶⁹	-	-	-	411.68	5210.96	2145268.86 ^{2145248.01}	411.68	2145269 ^{2145248.01}	
SUB TOTAL AMOUNT									8363574.77		8363574.77	8363574.77
Add KRIDL @ 4%											334542.99	334542.99
GST @12%											1003628.97	1003628.97
TOTAL AMOUNT											9701746.73	9701746.73

Certificate

1. The Work executed by the contractor is found satisfactory
2. The contractor has removed the debris from the work spot
3. There are no departmental issues for this work

[Signature]
 Assistant Executive Engineer,
 R.R. Nagar, Sub-Division,
 KRIDL, BBMP, Bangalore

[Signature]
 Asst Engineer

[Signature]
 Assistant Executive Engineer
 Vidyanarayapura Sub Division
 BBMP, Bangalore - 97

8363574.77
 334542.99
 1003628.97
 9701746.73
 8363574.77
 334542.99
 1003628.97
 9701746.73
 9701746.73